

EXTENSION OF TIME PROPOSAL

1	Name of work	Improvements to drains & roads of Hinelle, Vidyasagar & other areas in ward No. 9 Vidyasagar.
2	Amount of Work Portion	
3	Estimated Cost	20.00 lacs
4	Name of contractor	KRIDL
5	Agreement No.	457/21/2/14
6	No. and date under which work order issued	EE/BTP/KRIDL/W.O/457/2013-14 - 21/2/14
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	
9	Date of receipt of application in the sub division office	
10	Extension granted if any	
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract.	
12	Work carried out during 1st extension	
13	Work carried out during 2nd extension	
14	Time now applied for	100 days
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	
17	Balance of work remaining to be done	
18	Probable time required for completion of remaining work	
19	Cost of work charged establishment charged on the work after the expiry of original period.	
20	Whether notice as per clause of contract has been issued.	
21	Remarks of the AEE and the daily rate of penalty proposed	Site litigation and BWSB work renders progress delayed work completion
22	Remarks of the EE with the daily rate of penalty proposed	AEE Recommendation can be approved

Assistant Engineer

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer

ಯಲಹಂಕ ನಲಯ,
ಬಿ.ಬಿ.ಎಂ. ಸಾ. ವಿಭಾಗ-೨

Chief Engineer
Yelahanka Zone, Bangalore-92

To long
partly